Report Function test vacuum type leak detector

Site of facility		
	Company	
	First name / last name	
	Street	
	Postcode / city	
Product	LAZ-04/1 (HV) Eurovac HV	Approval: Z-65.22-4 or CE or ÜHP
	LAZ-04/3 (NV) Eurovac NV	Approval: Z-65.22-382 or CE or ÜHP
Serial number		
Measurement	Measurements of the switching points yielded the follow	ring results:
	Alarm on: mbar Pump on:	mbar
	Alarm off: mbar Pump off:	mbar
Checklist	Results of visual inspection of the system: Installa	ation as per instructions, no visible damage.
	When the pressure exceeded the alarm pressure	, the device triggered visual and audible alarms.
	When the Test key was pressed, the device trigg	ered visual and audible alarms.
	The audible alarm can be acknowledged.	
	The operation and alarm lamps function properly	
	Condensate traps are installed at the lowest poin emptied, if necessary.	its of the hose lines. The condensate traps have been
Date of test:		
Specialised		
company (as per WHG	Company	
(AwSV)):	First name / last name	
	Street	
	Postcode / city	Signature/stamp



757